



You have purchased a SCREB product and we would like to thank you for it.

As an introduction, we invite you to take a look at our assembly videos on our website : www.screb.com

Or by scanning this QR-code :



* In case there is a difference between our assembly videos and this manual, the instructions in this manual prevail.



ļ

Please read these instructions carefully before starting to build.

The A3 printed plans that have been sent to you are personalised plans specific to your project. They prevail over any other guide (including these instructions).

Our products are very easy to build. However, if you encounter the slightest difficulty, please don't hesitate to call our technical team on +33 3 24 30 70 00.

Feel free to contact us!

Version 2023-10-05

Conception : Olivier Degros

Illustrations : Jérôme Walck & Nikki Moreaux

Translation : Félix Dont

Printed in France in 2023 by Imprimerie Félix in Vouziers (08)

© SCREB 2023

CONTENTS

GLOSSARY	Page 4
PART 1 : RECEIVING AND STORAGE	Page 11
PART 2 : SAFETY PRINCIPLES AND NECESSARY EQUIPMENT	Page 13
PART 3 : EMBEDDING	Page 15
PART 4 : STEEL FRAMEWORK	Page 18
PREPARING THE COLUMNS	Page 19
PREPARING THE RAFTERS	Page 20
ASSEMBLING THE FRAMEWORK	Page 21
PART 5 : ROOFING	Page 41
PREPARATION AND KEY RULES	Page 42
ASSEMBLING THE ROOF	Page 44
SPECIFICATION OF FIBRE CEMENT ROOF	Page 48
PART 6 : WALL CLADDING AND ACCESSORIES	Page 53
SIDEWALL ASSEMBLY	Page 54
ENDWALL ASSEMBLY	Page 60
FINISHING COMPONENTS	Page 70



GLOSSARY















PART 1

RECEIVING AND STORAGE

RECEIVING

When your order is delivered, you will be given a packing list listing all the parts that make up your building.

Check the quantity and quality of the parts within 8 days of delivery.

You can turn to the glossary on pages 5 to 10, to help you identify the parts that make up your building.

STORAGE

If you don't want to assemble your building straight away please store the parts under cover.

We would particularly like to draw your attention to the storage of the panels and the accessories.

The panels must be stored :

- Under ventilated cover to ensure good ventilation of the panels.
- The packs of panels should be stored on a sloping surface, in case of rain to ensure the panels stay dry.

Inspect regularly if they have been stored for a long time.



IN ALL CASES, LIMIT THE STORAGE TIME OF PARTS ON SITE AS MUCH AS POSSIBLE.



PART 2

SAFETY PRINCIPLES AND NECESSARY EQUIPMENT

SAFETY PRINCIPLES

Make sure to have appropriate construction site attire :

- Gloves
- Steel capped boots
- Hard hat
- Straps
- etc.

Prevent access to the worksite.

Secure the assembly area. Always provide an emergency exit.

NEVER TRY TO CATCH AN ITEAM AS IT IS FALLING.

NECESSARY EQUIPMENT

You will need the following equipment:

- 1 Fork lift
- 1 Cherry picker / Aerial work platform
- 1 Sledgehammer
- 1 Disc grinder
- 1 Level
- 1 Decameter
- 1 Scribing point
- 1 Screwgun, power drill, hammer drill
- Flat and ratchet spanners: Ø 8, 11, 12, 13, 17, 19, 24, 28 et 36



PART 3

EMBEDDING

EMBEDDING - CAUTION

We would particularly like to draw your attention to various points relating to your building's concrete blocks :



The size of the blocks will be determined by the building contractor or mason, who will be in charge of making your concrete blocks according to the ground.



Your concrete blocks must all be the same level.

If the difference in level is greater than ±5 mm, you will need to reposition under the blocks to allow the bracing crosses to be fixed (see page 23).

Wait 21 days for the concrete to dry before assembling your buidling.

EMBEDDING - CAUTION

We would particularly like to draw your attention to various points relating to your building's concrete blocks :

Depending on your choice and embedding location, your SCREB building can be : Articulated: The posts have no excess length and do not need to be embedded in concrete. Embedded : The columns have an added length (+300 to +500 mm), for embedding in your concrete blocks.



In either case, the end wall posts and the door frames (except reversible service door) all have an extra length of 300 mm to be embedded in the concrete.



Whatever the type of blocks you use, they must be reinforced with a sufficent amount of concrete steel bars.

We do not supply the reinforcing steel bars.



In the case of concrete blocks with anchoring brackets, we do not supply the reinforcing steel bar for the anchoring brackets: buy concrete reinforcing bars 30 to 45 mm in diameter, 500 mm long, to be placed lenghthways along the building.

In the case of solid blocks with a pre-sealing kit, a reinforcing bar is supplied for each block.

In the case of blocks sealed with chemical capsules, there is no need for a concrete reinforcing bar.

For more information, please refer to our Assembly Blocks Guide, available on our website.





PART 4

STEEL FRAMEWORK

PREPARING THE COLUMNS



PREPARING THE RAFTERS



In the case of a dual sloped building, bolt the **rafters** 2 by 2 using **16 x 50 bolts**.





2

4

Bolt the **purlin cleats** with **12 x 30 bolts**.

(E)



Bolt the **cross brackets** (T) with **12 x 30 bolts** according to the diagram (S) on the bottom of page 19.

If your building is dual slopped and more than 20 m wide, only bolt 3 cross brackets per rafter : you will fix steel poles at the center of the rafters (see page 32).

In the case of rafters overhanging the endwall, fix now the rafter cleats (instructions page 20).

Tip : organise the rafters next to the columns, so that you can lift them without having to move them across the building site.

1

2

Place the **anchoring brackets** in the concrete block, facing opposite directions, as shown in the image above.

Fit the 1st column. Screwing the **nuts**, but not too tightly, holding the column up in place..

Also see bottom of page 38









STEEL FRAME ASSEMBLY - BEAM OPTION









Drill a hole for the drop outlet and then weld it in place. (See tip on bottom of the page) As an option, as shown below, you can also use **bolt-on drop outlet**.

OPTION

1





Position the **gutter joint** and the **bolt-on drop outlet** (AUse the **10 x 30 bolts** to fix the bolt-on drop outlet (B

Tip: drill your gutters on the ground for greater convenience Position your drop outlets according to potential steel poles, drainage, rainwater run-off and slopes..

This part replaces section 3 page 26 if your building / sidewall does not have gutters.

1

2

3

4

Position the **C shaped purlin C160** (or **C190**) at the top of the 1st column. This purlin situated at the bottom of the slop is called a «wall purlin».

> Bolt the purlin to the bracket of the 1st column with **12 x 30 bolts**.

Bolt the purlin (and any reinforcing sleeves) to the bracket of the 2nd column with **12 x 30 bolts**.

PAGE 30

Repeat steps (1) (2) and (3) for each sidewall bay



ONLY FOR GABLES WITH STEEL POLES





CAUTION ! NEVER remove bracing crosses, even after assembly!

(contact us for any need to remove them)

Bracing crosses must be placed in the same bay as instructed in the plans received.



STEEL FRAME ASSEMBLY - REINFORCING SLEEVE OPTION

If your building was supplied with reinforcing sleeve, see page35 «reinforcing sleeve option».



Reinforcing sleeves increase the strength of the purlins. This option is recommended where there is a risk of snow overload.

STEEL FRAME ASSEMBLY - PART 8 1 Position the C160 purlins (or C190) on the purlin cleats and bolt them with 12 x 30 bolts. Do not confuse C160 (or C190) purlins with C140 rails. Look at the glossary on page 6 (and 10) if in doubt. **PAGE 34**






STEEL FRAME ASSEMBLY - PART 11







For an animated explanation of the build, you can watch our assembly videos* on our website : <u>www.screb.com</u>

Or by scanning this QR-code :



If you encounter the slightest difficulty, please don't hesitate to call our technical team on +33 3 24 30 70 00.

Don't hesitate to make us part of your suggestions!

* In case there is a difference between our assembly videos and this manual, the instructions in this manual prevail.





PART 5

ROOFING

PREPARING ATG-PRO® ROOF SHEETS

Consult manual

ATTENTION !

To ensure that the roofing sheets ATG-PRO work as they should and guarentee a longevity, it is vital that your building is well ventialted (according to DTU 40.35) and that the building instructions are **PROPERLY FOLLOWED**.



Make drip edges at the bottom of each roofing sheet using pliers provided





If your building has been delivered with roofing sheets with condensation control **ATG-PRO**® :

Please read suppliers' manual included with your roofing sheets « ATG-PRO® ».

This manual will explain how to neutralise the ATG-PRO® coating to avoid any problems linked to risks of water leaks. This neutralisation must be carried out before fixing the sheets.

IMPORTANT ROOFING RULES



IN THE CASE OF INSULATED ROOFING



ROOF INSTALLATION - PART 1



ROOF INSTALLATION - PART 2 OPTION This metal plier is used for the ATG-PRO® sheets... ... use it to create drip edges, at the ridge (folded upwards) and at the bottom of the slope (folded downwards), on each sheet to prevent water rising up into the cladding. 1 2 **PAGE 46**

ROOF INSTALLATION - PART 3





Fix the flat ridge cap with the **Zacro screws 6.3 x 22**, 1 screw every 2 grooves. Ditto for optional ridges (half ridges, serrated or ventilated).

For serrated ridges in the NET/IMA/INE range, fix in the purlin with Zacro screws + jumpers + rubber washers.

If your roof has gable edges, do not screw the Zacro screws to the ends of the ridge immediately because your gables will slide under the ridge cap.

Your roof instalation is now finished !

FIBRE ROOFING SPECIFICATIONS



FIBRE ROOFING SPECIFICATIONS





FIBRE ROOF SPECIFICATIONS



SPECIAL POLYESTER FIBRE







PART 6

CLADDING OPTIONS AND ACCESSORIES

































15

Install the panels as described in steps 5 and 6 on page 56.

Fix 1 **6.3 x 25 Zacro srew** per groove on every rail and rafters cleats.

(The wall assembly video on our website shows this step well)



And so on, checking with a level that each panel is vertical before fitting the next. Continue on both sides of the end wall.





FINISHING COMPONENTS

OPTION

Screw on the **corner trims** using **6.3 x 22 Zacro screws.** Use 1 Zacro screw per metre per side. Lay from the bottom up to avoid water leaks.






	PAGE 72	
•••••		
••••••		
••••••		
••••••		
•••••		
•••••	• • • • • • • • • • •	
•••••		
•••••	• • • • • • • • • • •	
•••••		
•••••		
•••••		
• • • • • • • • • • • • • • • • • • • •		
• • • • • • • • • • • • • • • • • • • •		
• • • • • • • • • • • • • • • • • • • •		
• • • • • • • • • • • • • • • • • • • •		
• • • • • • • • • • • • • • • • • • • •		
• • • • • • • • • • • • • • • • • • • •		



SCREB frameworks are designed so that you can easily add an extension, a few months or even several years after. Contact us on +33 3 24 30 70 00 for more information.